





FAIR (Re-)Commissioning (in 2018)

Strategy & Concepts

Ralph J. Steinhagen





Need to be more explicit w.r.t. 'item 4' for commissioning and operation of FAIR.

- FAIR facility shall continue to provide a high degree of flexibility
- Additional new challenges for FAIR:
 - higher energies, high-intensity operation, increased complexity, machine protection, minimising machine activation, ...
 - control of particle losses becomes more important
 - beam becomes more sensitive to beam parameter changes, dynamic vacuum effects & magnet hysteresis
 - may change tune/orbit working point & impact slow extraction/losses, ...
- Main paradigm changes:
 - Need better control of hysteresis: decouple magnetic cycle from dynamic beam (extraction) request
 - Need beam intensity ramp-up concept
 - no injection of high-intensity beam into an 'empty' machine
 - settings need to be (re-)validated with increasing beam intensity and whenever magnetic pattern changes
 - Flexibility comes with some overhead costs → trade-off between 'flexibility' & 'beam-on-target' required
 - new complexity: larger accelerator chain → example next slide
 - caveat: mode of operation changes costs → trade-off between flexibility, machine availability, and beam-on-target
 - Need to limit of what can be setup in parallel
 - re-tuning of machine parameter & potential cross-talk with other beams for high-intensity beams
 - e.g. intercepting transfer-line diagnostics
- Main optimisation strategy/recipe, aim at:
 - quasi-periodic cycle operation
 - minimise major pattern changes by construction ↔ beam schedule planning (tools)
 - minimise overhead costs of changing beam patterns and context switches
 - optimise operation ↔ smart tools & procedures, e.g. beam-based feedbacks, sequencer, ...
 - improved planning of commissioning & beam schedule

today's focus

Statistik Betrieb Beginn Ende

Status	Ereignis	Gesamt	Minuten	Prozent
SAT	Strahl auf Target (inkl. Nachoptimieren)	12000.35 h	720021	50.18
NO	Nachoptimieren	92.63 h	5558	0.39
STDBY	Standby	6782.43 h	406946	28.36
UNTERBR		5039.55 h	302373	21.07
	EINST	2206.85 h	132411	9.23
	QW	520.52 h	31231	2.18
	AUSF	2312.18 h	138731	9.67
GESAMT		23914.97 h	1434898	100.00


- possibly pessimistic/simplistic^{1,2} estimate, control room experience:
 - presently: '~ 1 shift UNILAC setup + 1 shift SIS18+TL setup' ↔ 1-2 weeks of experiments
- 2014: Beam-on-Target (BoT) figure of merit (FoM) of ~70%
 - sufficient for present mode of operation (~20% HW failures, ~13% setup)
 - however: high losses/activation & FoM does not scale for FAIR

¹possibly strong assumption that new machines can be operated with the same routine, ease and efficiency as the present GSI infrastructure, ...

²complex beam chains (e.g. HESR) with long beam setup times are typically run longer/more static than shorter (SIS18 experiments)

- FAIR-BoT (efficiency $\varepsilon_{\text{FAIR}}$):

$$\varepsilon_{\text{FAIR}} := \prod_i^{n_{\text{machines}}} \varepsilon_i = \varepsilon_{\text{ESR/SIS18}} \cdot \varepsilon_{\text{SIS100}} \cdot \varepsilon_{\text{SuperFRS}} \cdot \varepsilon_{\text{CR}} \cdot \varepsilon_{\text{HESR}} \cdot \dots$$




“... room to improve!”

- Much larger facility, cannot reliably extrapolate from present 'UNILAC→SIS18→ESR' operation to requirements for FAIR (9+ resp. 13 accelerators, higher/unsafe intensities, more users)
- Will be in a constant flux of frequent adaptations to new cycles/beam parameters, etc. present estimate:
 - avg. experiment run: ~ 1-2 weeks + many new storage rings and transfer lines with high(er) complexity → machine setup time-scale
 - high-intensity operation requires more and better fine-tuning
 - dynamic vacuum, activation & machine protection (mainly septa, instrumentation, etc.)
 - limited operator resources: 4-5 (beam operation) + 1 (infrastructure, cryo)

→ need to be smart and develop an efficient commissioning procedure, training and tools to facilitate fast turn-around and maintain (or improve) present operational efficiency

An accelerator is more than the sum of its parts:



- Archiving – Follow-up:
 - summary and documentation (+ GSI/CERN discussion) on FC2WG wiki
 - second specification iteration by Q3-2015
 - CSCO: first technical implementation concept (S. Jülicher et al.) → Q3-2015 (??)
- Accelerator & Beam Modes – Follow-up:
 - summary and documentation on FC2WG wiki
 - specification iteration (confirmation) by Q3-2015
- **Role-Based-Access (RBAC) & Management of Critical Settings (MCS)** → to be addressed this year
 - Organise review + use-case-analysis
 - 1st iteration: small round and using SIS18/SIS100 as an example (KISS + efficient)
 - 2nd iteration: wider community → Q3-2016
 - 3rd iteration: early specification → Q4-2016 (realistic?)
- **CO/SW Test-Bed Strategy**
 - during construction phase: needed to facilitate dry-runs and GUI/FB developments before all HW systems are available/ready
 - during operation phase: (offline) OP Training during shut-downs & during H.I. operation (no/limited live training possibility)
 - During high-intensity operation: testing of new CO concepts ↔ optimisation of beam availability/minimise cross-talk with ongoing operation (CERN experience ...)
- **Integration of BI/CO equipment into Beam-Based Semi-Automated Control Loops**
 - via LSA, aka. 'slow cycle-to-cycle feedbacks'
 - **need CO-SW developer-'accelerator expert' pairing**, priority list & milestone planning → next slide

... key to efficient and fast transitions between pattern and parallel operation!

Beam-Instrumentation (focus on HW)

- Overview and strategy (M. Schwickert, FCWG #4)
 - MP relevance, OP robustness, reliability, nice-to-have
- Group I: Intensity monitoring across + BLMs across transfer lines & rings (M. Sapinski, S. Damjanovic, FCWG #9)
- Group II: Orbit/Trajectory & Q/Q'
- Group III: Beam Loss & Vacuum
- Group IV: longitudinal diagnostics (bunch shape/length, splitting/merging, abort gap monitoring, tomography, ...)
- Group V: emittance diagnostics and preservation (after optics)

Machine Protection (focus on HW)

- High-intensity Operation (C. Omet, FC2WG #7)
- Fast Beam Abort System (M. Mandakovic, FC2WG #7)

Beam Control (focus on use-case)


1. **Transmission Monitoring System** (R. Steinhagen, FC²WG Meeting #6)
2. **Orbit Control** (work in progress)
3. **Trajectory Control** (threading, inj./extraction, ??)
4. **Q/Q'(') Diagnostics & Control** (??)
5. RF Capture and (later) RF gymnastics (??)
6. TL&Ring Optics Measurement + Control (LOCO, AC-dipole techniques etc.,)
7. Longitudinal Emittance Measurement (?)
8. Transverse emittance measurement (?)
9. Transverse and longitudinal feedbacks (RF: ???)

Bread-and-Butter
systems for OP
~ ideally for SIS18 restart

- Machine Specific Integration of Beam-Based Systems:
 - SIS18
 - Multi-Turn-Injection (N.B. highly non-trivial, complex subject)
 - Slow-Extraction (K.O. exciter, spill-structure, ...)
 - SIS100
 - Slow-Extraction (K.O. exciter, spill-structure, ...)
 - RF Bunch Merging and Compression
 - (Super-)FRS: tbd.
 - ESR, HESR & CR:
 - Stochastic cooling, Schottky diagnostics, ..., tbd.

- Generic:
 - Remote Acquisition of Analog Signals → needs to be finalised by Q1-2017 (UNILAC ~ OK, SIS18, ESR!?!)
 - strong impact on HKR migration/operation!
 - Fixed-displays, Facility & Machine Status (“Page One”)
 - Context-based monitoring of Controls and Accelerator Infrastructure
 - electrical power network, power converter infrastructure, cryogenics & vacuum, other facilities: water, personnel safety radiation monitors, ...
 - controls and timing network (latencies, instantaneous/avg. bandwidth load), FE CPU/temperature loads
 - Tools for
 - check-out test analysis (SAT, passed, in-progress, fault)
 - availability analysis → e-logbook & error/fault/down-time tracking (→ probably LOAO)

An accelerator is more than the sum of its parts:




Proposal to follow a long-term strategy and 'TPS lean principles':

- Continuous improvement
 - Right processes to produce right results and for getting it right the first time
 - *commissioning procedures as evolving operation standard*
 - *system integration: definition of what, how and when (prioritisation) is needed*
 - Prevention of inefficiencies, inconsistencies & waste by design
 - 'poka-yoke' or 'error proofing' principle – culture of stopping and fixing
 1. early, when and where they occur (at the source)
 2. with low-intensity, low-quality or alternate* beam rather than with high-intensity beam
 3. addressing first basic parameters before complex higher-order effects
 - Example #1: first fix injection, trajectory, orbit, Q/Q' before addressing space-charge or slow-extraction problems
 - Example #2: important losses for low-intensity beam have larger impact for high-intensity beam (\leftrightarrow activation)
- Respect for people – “develop people, then build products” \rightarrow FC²WG #1, S. Reimann
 - optimise operation \leftrightarrow *smart tools & procedures, e.g. beam-based feedbacks, sequencer, ...*
 - automate routine task so that operator talents are utilised and focused on more important tasks
 - training, investment in and development of people – minimise overburden/strain of personnel

*N.B. alternate: e.g. commissioning the anti-proton beam lines and rings with protons”

- 'One Operator per Accelerator Domain' vs. 'One Operator per Experiment':



Additional measures for safe and reliable high-intensity operation:

- **Pilot-Beam Concept:**


- new injection into an empty/untested machine must always be preceded by a pilot (ie. low-intensity) beam to validate injection, orbit, Q/Q' , ... extraction
- rationale: prevent “discovering” failed HW, bad settings with (potentially un-safe) high-intensities

- **Intensity-Ramp-Up Concept:**

- Highest-intensities ($> \sim 10^{10}$ ppb) only after successful intensity ramp-up
- Need to verify beam parameters after every major cycle (hysteresis) or setting changes (Q/Q' working point, optics)
- rationale: staged verification of intensity-related parameters, shift of working points, settings and systems (ie. better to discover/analyse/mitigate losses at low than high intensities)

- **Additional concept: 'Beam-Presence-Flag' & 'Setup-Beam-Flag'**

- improves machine availability for low-intensity (safe masking of interlocks) while guaranteeing safety for high-intensity operation
- For details see: <http://fair-wiki.gsi.de/FC2WG/>



- Develop a (initial/re-)commissioning and operation strategy:
 - MoU between various stake-holders (AP, BI, CO, RF, ...)
 - define when, where and how the individual accelerator systems should fit in
 - Identify and define missing procedures, equipment and tools, e.g.:
 - define, check the need or priority of applications vs. 'use cases'
 - define, check integration and interface between specific equipment and CO/OP environment
 - Focus first on commonalities across then specifics within individual accelerators
 - MPLs/MCs define pace & resources of how fast to achieve the above
 - Dissemination/knowledge transfer from groups that constructed and performed the initial HW commissioning to the long-term operation
 - training of operational crews (physics, operation, tools, ...)
 - Scheduling tool for technical stops to follow-up possible issues found

*Procedure aims not only at the initial first but also subsequent re-commissioning
e.g. after (long) shut-downs, mode of operation changes and/or regular operation

- Distinguish two forms of 'commissioning':
 - A) Hardware Commissioning (HWC)
 - Formal functional checks and acceptance tests of the physical objects
 - HW System integration into the controls/OP environment
 - Done during initial commissioning and as part of the 'machine check-out' after every (longer) technical stops (e.g. annual shut-down)
 - B) Commissioning with Beam (BC)
 - thread, inject, capture, cool, accelerate, decelerate, convert, strip, and extract through the accelerator chain
 - commissioning of beam-dependent equipment

- Covers two aspects:

- 1. Initial hardware acceptance tests

- Checks conformity with contractual design targets
 - Done once, or after major upgrade or modifications
 - mainly done by system responsible/experts
 - coordinated by machine project leaders

covered by present
project structure

- 2. 'Machine Checkout' – **presently not covered (yet)**

- Checks conformity of system's controls integration and readiness for beam commissioning/operation
 - Checked during 'dry-runs' – periodic (partial) facility tests coordinated by CO/OP
 - Needs to be repeated after every shut-down or longer technical stop
 - Presently done on a system-by-system basis
 - Would benefit from a more global approach

- Split Beam Commissioning into three stages:

- I. Pilot beams/"easily available" ions (e.g. U28+, Ar)

- basic checks: threading, injection, capture, cool, convert, acceleration/decelerate, stripping & extraction
 - always done with 'safe' ie. low-intensity/brightness beam
 - Ions: simpler optics, beam dynamics → Protons: transition crossing

- II. Intensity ramp-up & special systems

- achieving and maintaining of nominal transmission and beam losses
 - commissioning of e.g. e-cooler, slow extraction, transverse fast feedbacks
 - commissioning and validation of machine protection & interlock systems
 - Possibly unsafe operations always preceded by checks with safe beam

- III. Production operation with nominal intensities

- (N.B. first time counted as 'commissioning' → later: 'regular operation')

- push physics and beam parameter performance (emittance, momentum spread, ...)
 - identify and improve upon bottlenecks impacting FAIR's 'figure-of-merit'
 - make fast setup and switch-over between different beam production chains routine

- Important aspects that need to be factored in:
 - efficiency evolution: early beam commissioning → reaching final beam parameter
 - dry-runs & BC (notably Stage I) are aimed at identifying issues early on
 - machine alignment, magnet/BI polarity issues, controls “features”, ...
 - To note:
 - SIS18/ESR/.. have been offline/disassembled for one year
 - new controls system: concepts, FECs, data supply (LSA), user interfaces, ...
 - operational challenges
- require follow-up → should plan and pencil in some adequate time into the beam schedule (technical stops, preliminary physics/calibrations runs, etc.)
- Rough scheduling proposal:
 - Short-term (BC stage I): ~ 3-6 month beam commissioning (day-shifts, 50%), limited parallel experiments (ie. nights & weekends)
 - Medium-term (BC stage II): few day shifts of beam commissioning/week (~15 - 20%), rest beam operation
 - Long-term (BC stage III): mainly beam operation, 1-2 days per 2-3 weeks for BC & MDs

Phase	Description
A.1	Injection and first turn: transfer lines, injection commissioning; threading, initial commissioning beam instr.
A.2	Circulating pilot: establish circulating beam, closed orbit, tunes, RF capture
A.3	injection initial commissioning: initial commissioning of beam instrumentation cont'd, beam dump
A.4	Ramp: transition crossing (protons), control of orbit, Q/Q' , ...
A.5	Injection & Extraction optics: beta beating, dispersion, coupling, non-linear field quality, aperture
A.6	Extraction: fast extraction, slow extraction, ...
A.7	Final Focus/Target Steering: transfer lines, final focus, internal/external target steering, ...
A.8	Preliminary physics runs: “physics” with intermediate safe beam parameter (experiment detector setup etc.)
A.9	Special aspects: special machine functions, e.g. stochastic/e-cooling, transverse FB, special RF manipulation

*inspired by commissioning and SW analysis efforts for LHC:

http://lhccwg.web.cern.ch/lhccwg/overview_index.htm

<http://lhccwg.web.cern.ch/lhccwg/Bibliography/background-material.htm>

<http://proj-lhc-software-analysis.web.cern.ch/proj-lhc-software-analysis/>

<http://lhc-commissioning.web.cern.ch/lhc-commissioning/machine-checkout.htm>

- Defined for each phase:
 - Short description of should be achieved
 - Entry and Exit conditions – clear definition of handover specs
 - definition of must-have systems,
 - op. procedures (e.g. machine patrol)
 - List of systems to be considered “operational” afterwards
 - Machine setup:
 - optics, beam type, MP equipment in place
 - Procedure:
 - detailed 'cookbook': check list of individual steps (settings, gains, ...)
 - Optional items e.g. for night-time shift or delayed by another item
 - List of possible problems and first-order remedies
 - Open questions/action items
 - References (!!) & Acronyms

*for examples (LHC context) see e.g.: https://edms.cern.ch/cedar/plsql/project.info?proj_id=1027639877

- Need – entry conditions
 - HW/SW conditions: full machine check-out, dry-runs performed, technical services available, ...
 - Machine state: ion optics, beam parameters to be used, ...
- Procedure:
 - Injection preparation: check transfer line settings, timing, kicker & power supply statuses, ...
 - Commission last meters of transfer line: check magnet & pick-up polarity, rough optics checks, commission beam instruments, ...
 - ...
- Potential Problems & Mitigation:
 - Cannot thread beam (beam lost somewhere) → Causes: ... Diagnostics: ... Remedies: ...
- Open Questions:
 - UNILAC to SIS18 timing: first turn definition, ...
- Have – exit conditions:
 - Fully commissioned screens/IPMs, can exclude BI/kicker polarity errors, ...

- Short description of should be achieved
 - Commissioning of the last section of the transfer line and the injection
 - First commissioning of key beam instrumentation
 - Commissioning of the trajectory acquisition and correction
 - Threading the beam around the ring (first turn)
 - Closing the orbit to be ready for phase A.2 (establishing circulating beam)

Entry conditions

- Full checkout and dry-run performed
- Technical services available
 - Controls network
 - Electrical network
 - Cooling and ventilation
 - Access and safety systems
- Vacuum system
 - Insulating vacuum (SIS100, Super-FRS)
 - Beam vacuum (machine)
 - Beam vacuum (experiments)
- Deliverables for the power circuits
 - Cryogenics, water cooling, ...
 - Cryostat instrumentation
 - Powering interlocks
 - QPS and energy extraction
 - Power converter currents checked
 - Main lattice circuits (dipoles, quadrupoles, sextupoles) powered
 - Experimental magnets & compensators OFF
 - ...
- High level controls, ...
- Timing systems, ...
- Machine protection subsystems, ...
- Radiation monitoring systems, ...

Exit conditions (Objectives)

- Commissioning of TK/HEST/HEBT segment end, injection and thread around ring
- Trajectory acquisition and correction commissioning
- Beam Instrumentation
 - BPM: acquisition, auto-triggered asynchronous mode, first polarity checks
 - Beam Screens/Grids: acquisition, profiles
 - ICTs & DCCTs: acquisition, first calibration cross-check.
 - BLM: acquisition, first adjustment of thresholds
- Measurements
 - Partial polarity and calibration error checks in correctors and BPMs – Priority 1
 - Dedicated polarity and calibration error checks in correctors and BPMs – Priority 2
 - Systematic kick/response optics measurements – Priority 2
 - Injection septa and bumper transfer functions checked – Priority 2
 - Dedicated aperture checks – Priority 2
 - Energy mismatch between previous injector and ring corrected to 0.1% – Priority 2
 - Sextupoles polarities checked – Priority 2
- Machine Protection
 - FBAS operational with all beam and injection permits
 - MASP operational with all beam and injection permits
 - Safe Machine Parameters for beam injection permits (SBF, BPF)
 - (SW) Interlock system operational with all beam permits
- Controls & Applications
 - BI data acquisition, applications, displays and archiving
 - Sequencer, Accelerator & Beam mode state-machine ready
 - Post-Mortem: shot-by-shot beam quality for injection
- Injection System, ...
- Magnets, ...

- Iterate/agree on structure/terminology:
 - HWC (dry-runs)
 - SAT → MPL/MC domain
 - Dry-run – last 6 month before commissioning with beam (BC)
 - BC stages I, II, II
 - BC phases (A.1 injection, ...)
- Plan & coordinate dry-runs in view of SIS18 re-commissioning in 2018
 - extend also to ESR & Crying?
 - driven by SIS18 constraints & CSCO milestone plan and availability
 - tentative schedule:
 - start 6 month before scheduled commissioning with beam, frequency ramp-up
 - 1 day every month (T_{BC} - 6...3 months)
 - 1-2 days every two weeks (T_{BC} - 3 months – 2 weeks)
 - Last two weeks every morning (afternoon to follow-up bugs)
- Start developing beam commissioning procedure → aim at tentative plan in Q3/4-2016
 - Active participation & volunteers appreciated → small activity groups, documentation on wiki
 - Please feel free to propose further participants you consider pertinent or whom it may concern



- Commissioning in Stages:
 - HWC – Stage I: HWC & Machine Check-Out (S. Reimann/P. Schütt?)
 - power converter, RF, dry-runs, ...
 - HWC – Stage II: test-beds and what can we check w/o beam (J. Fitzek)
 - BC – Stage I: rough machine checkout (tbd.)
 - from injection through extraction, done with “pilot”/“probe”/safe beam intensities only:
 - “easily available” ions (U28+, Ar, etc.) – get particles through the chain (UNILAC → SIS18 → SIS100)
 - protons: check transition crossing/avoidance scheme, etc.
 - BC – Stage II: higher intensities
 - e-cooler, space-charge effects, intensity ramp up
 - slow extraction, other machine specific features
 - Secondary particle recapture (\bar{p} & SFRS targets) into CR → HESR
 - BC – Stage III: increasing intensity/high-intensity proton operation
 - Tighten screws on interlocks, collimation and OP procedures
 - fine-tuning of working point
 - Shift to regular day-to-day operation

- Cycles are stand-alone
- Template determines *possible* execution sequences
- Beam requests determine *actual* execution sequence

Time honored, but two major flaws:

A) **Unpredictable magnetic history**


- frequently leads to beam degradation
- empty cycles needed, wasting duty cycle

B) **Next cycle not known**


- time for preparing transfer lines lost
- sometimes leads to beam degradation
- unnecessary idle time for long chains

Needs to be changed for FAIR...

Super cycle template



Possible execution sequences




- Mostly iron dominated magnets
 - hysteresis (memory) effects
 - eddy current effects
 - reproducible for known history
 - impact on cycles:
 - critical for multi-turn injection & slow extraction
 - less critical for bucket-to-bunch transfer & fast-extraction



- Possible procedural cures

- choice of cycle sequence
 - A) periodic patterns to fix history
 - B) conditioning ramps to avoid hysteresis (e.g. ESR low rigidity experiments)
 - C) conditioning cycles for clean history (ie. for PP)
- modification of settings during setup
 - parameters for compensation of hysteresis
 - add. dead-time for eddy-current decay
 - field corrections based on beam-based feedbacks and measurements

Hysteresis compensation



Conditioning ramps



Conditioning cycles



- *Beam-Production-Chain:*



- organisational structure to manage parallel operation and beam transfer through FAIR accelerator facility
- defines sequence and parameters of beam line from the ion-source up to an experimental cave (e.g. APPA, CBM, SuperFRS, ...)
- definition of target beam parameters (set values): isotope, energy, charge, peak intensity, slow/fast extraction, ...

- *Beam Pattern:*


- grouping of beam production-chains that are executed periodically
- can be changed of pattern within few minutes (target, requires automation for beam-based retuning)

→ decouple beam request from magnetic cycle





- now: dynamic user beam request → magnetic cycle → beam injection
 - random magnetic cycle ↔ non-reproducible hysteresis
- FAIR: pre-programmed magnetic cycle + dynamic user beam request → beam injection
 - optimises magnetic pattern ↔ reproducible hysteresis
 - N.B. beam extraction still programmed ad lib by experiments



- Periodic beam patterns, dominated by one main primary experiment
 - example: \bar{p} -production in HESR
- Secondary experiments fill gaps to optimise facility/accelerator duty cycle
- additional cycles to setup future beam requests or test new accelerator concepts or parameter (working points)
- Important: maintain pattern as long as reasonably possible \leftrightarrow hysteresis



Periodic beam patterns, dominated by one main experiment:



courtesy D. Ondreka

- FCT or DCCTs

- Generation of 'Beam-Presence-Flag' & 'Safe-Beam-Flag' → masking of interlocks/fast-abort-signals
- time-scale: few ten to hundred milliseconds before extraction
- option: transmission monitoring? (dl/dt "Interlock")

- BLMs + cryo-collimator → integration into fast beam abort

- time-scale: milliseconds → few turn (?, tbd.)
- Rationale:
 - A) protection of sensitive equipment
 - e.g. electro-static septum, slow-extraction/spill abort (transients)
 - B) redundant MP element
 - "second line of defense" in case other MP measures fail
 - C) High-Intensity Operation: control of transmission, activation (ALARA)
 - BLMs much more sensitive than FCT/DCCTs at high-intensities
 - D) Quench prevention – tbd. ???
- Idea: could also protect against transients during slow-extraction

- Other BI derived interlocks?

- SIS18/SIS100 BPMs → add. RF-Hybrid & RF-LP-Filter

- improve robustness (bunch length/shape, intensity variations, less dependency on VGAs, ...)
- better performance for injection steering & optics measurements (AC-dipole technique)
 - Trade-off: BPMs sensitivity (~ 1 (now) → 0.1 mm (target)) vs. larger K.O./TFS exciter kicks ($\delta \approx 8\text{-}16$ μrad @ injection)